

CIVIL WORKS INSPECTION REPORT

Project: Civil GM Workflow Test Project

Project Information


Project Name:	Civil GM Workflow Test Project
Location:	Ajman Industrial Area
Visit Date:	2026-07-19
Inspector:	Test Civil Inspector
Description of Work:	Concrete repair and waterproofing inspection.
Report Generated:	2026-07-19 16:14:09 (GST)
Total Photos:	2

Work Items

Work Item 1

Description:	Repair cracks in slab near column C3
Quantity:	25 m
Material:	Polymer-modified repair mortar
Material Quantity:	5 bags
Price:	1500 AED
Labour:	2 masons, 1 helper
Photos:	1

Attached Photos (1 total):


		
---	--	--

Work Item 2

Description:	Apply waterproofing membrane on roof area
Quantity:	120 m²
Material:	Torch-applied bituminous membrane
Material Quantity:	Rolls as per coverage


Price:	6500 AED
Labour:	4 workers
Photos:	1

Attached Photos (1 total):




Supervisor Comments

Site inspected. Repair methodology and access confirmed.

Supervisor Signature:	
-----------------------	---


Operations Manager Comments

Scope and resources approved. Monitor weather for waterproofing works.

Operations Manager Signature:	
-------------------------------	--

Business Development Comments


Client communication in progress. No pricing changes required.

Business Development Signature:	
---------------------------------	--

Procurement Comments




Materials available in stock. Replenish after this job.

Procurement Signature:	
-------------------------------	--

General Manager Comments

Approved. Proceed as per submitted plan.

General Manager Signature:	
-----------------------------------	--