



SERVICE REPORT

Tel.: +971 6 741 2778
Fax: +971 6 741 2595
P.O. Box: 7777, Ajman, UAE
e-mail: info@amaanajh.com
Website: www.amaanajh.com

SRN: **46001**

Customer Marina Towers		Job No TKT-B297069F	Page 1 of 1					
		Site Name Tower A	Location Basement Levels / B1 – Parking / P1-03					
Engineer / Technician Demo Tech — Team Alpha Fire Alarm System		Date 08 Jul 2026	Time Arrive	Hrs	09	Mns	15	
Qty			Type	Time Left	Hrs	12	Mns	40
Make			No. of Zones / Loops	Travel Time	Hrs	00	Mns	35
				Total	Hrs	03	Mns	25

Fire Fighting System				Type of Job — Compressor Replacement — CR32 Phase Fault	
Fire Extinguisher	☐	Gas Suppression	☐	PPM	☒
Hose Reel	☐	Kitchen Hood	☐	Inspection	☐
Sprinkler	☐	Wet / Dry Riser	☐	Rectification	☐
Fire Pump Set	☐	Others: HVAC	☒	Others	☐

Comments:	
Inspected basement parking unit P1-03 after reported cooling loss.	
Found compressor CR32 single-phase unit shorted to ground; insulation resistance failed.	
Isolated power, recovered remaining refrigerant, replaced compressor with Copeland CR32.	
Replaced suction filter drier, vacuumed system to 500 microns, charged R410A to manufacturer spec.	
Verified superheat/subcool within range. Ran system 45 minutes — supply air stable at design temps.	
Advised client to monitor amperage for 48 hours and report any trip events.	
Additional note: condensate drain cleared; pan cleaned.	
Test completed successfully; handover to site supervisor.	

Parts Used	Specification	Qty	Parts Required	Specification	Qty
COMPRESSOR - CR 32 - 1 PHASE	COPELAND	1	Contactor 32A	1-phase	1
Refrigerant R410A	Cylinder charge	2	Thermal overload	CR32 match	1
Filter Drier	Suction line	1			

Customer Remarks:	
Work accepted. Please send warranty paperwork.	

Customer Name : Marina Towers

Mobile No:

Engineer/Technician Name: Demo Tech — Team Alpha

ID No: