



SERVICE REPORT

Tel.: +971 6 741 2778
Fax: +971 6 741 2595
P.O. Box: 7777, Ajman, UAE
e-mail: info@amaanajh.com
Website: www.amaanajh.com

SRN: **46001**

Customer Marina Towers		Job No TKT-B297069F	Page 1 of 1				
		Site Name Tower A	Location Basement Levels / B1 – Parking / P1-03				
Engineer / Technician Demo Tech — Team Alpha Fire Alarm System		Date 08 Jul 2026	Time Arrive	Hrs	09	Mns	15
			Time Left	Hrs	12	Mns	40
Qty	Type		Travel Time	Hrs	00	Mns	35
Make	No. of Zones / Loops		Total	Hrs	03	Mns	25

Fire Fighting System				Type of Job — Compressor Replacement — CR32 Phase Fault	
Fire Extinguisher	☐	Gas Suppression	☐	PPM	☒
Hose Reel	☐	Kitchen Hood	☐	Inspection	☐
Sprinkler	☐	Wet / Dry Riser	☐	Rectification	☐
Fire Pump Set	☐	Others: HVAC	☒	Others	☐

Comments:					
Inspected basement parking unit P1-03 after reported cooling loss.					
Found compressor CR32 single-phase unit shorted to ground; insulation resistance failed.					
Isolated power, recovered remaining refrigerant, replaced compressor with Copeland CR32.					
Replaced suction filter drier, vacuumed system to 500 microns, charged R410A to manufacturer spec.					
Verified superheat/subcool within range. Ran system 45 minutes — supply air stable at design temps.					
Advised client to monitor amperage for 48 hours and report any trip events.					
Additional note: condensate drain cleared; pan cleaned.					
Test completed successfully; handover to site supervisor.					

Parts Used	Specification	Qty	Parts Required	Specification	Qty
COMPRESSOR - CR 32 - 1 PHASE	COPELAND	1	Contactor 32A	1-phase	1
Refrigerant R410A	Cylinder charge	2	Thermal overload	CR32 match	1
Filter Drier	Suction line	1			

Customer Remarks:	
Work accepted. Please send warranty paperwork.	

Customer Name : Marina Towers	Engineer/Technician Name: Demo Tech — Team Alpha
Mobile No:	ID No: